





We don't just sell machines we provide service.

Version 2.4 provided by Callie Scott

LFA Signature Identification



Prepared by	Name	Title	Date
Author	Callie Scott	Technical Writer	2022-02-08
Approved by	Name	Title	Date
Manufacturing	Angus Wang	Purchasing	
Engineering			
Quality	Russell Crispin	Quality Control	

Disclaimer

This IQ/OQ is intended as a guide only and is not an exhaustive list. All qualification tests will need to be adapted to the industry and product, following industry regulations and the material safety data sheets that come with specific products. Please check with your Quality Control Manager/Department or other relevant internal departments at your company before using.

Comments:

Reviewed By:

Contents

LFA Signature Identification	2
Qualification Protocol	4
Purpose and Background	4
Scope	4
Qualification Protocol	5
Responsibilities	6
General Requirements	7
Codes and Abbreviations	8
Equipment and Process Description	9
Test Equipment	10
Installation Qualification Protocol	11
Document Qualification	11
Installation Position and Space Qualification	17
Safety Measures Qualification	20
Equipment Appearance Qualification	25
Operational Qualification Protocol	27
Production and Output Qualification	27
Protocol Deviation Log	33

Reviewed By:

Qualification Protocol



Purpose and Background

The purpose of this Installation Qualification (IQ)/Operational Qualification (OQ) Protocol is to establish documented evidence that the DTP 25[®] and its ancillary systems have been installed according to the system specifications, have been configured per applicable manufacturer's recommendations, design specifications, and process requirements, and performs the intended functions as specified in the protocol.

Scope

Equipment

This IQ/OQ Protocol applies to the following equipment:

Items	System Information
URS Reference	N/A
Factory Acceptance Testing (FAT) Reference	
Project Master Validation Plan Number	N/A
Site Master Validation Plan Number	N/A
Equipment Name/Description	DTP 25/Desktop Tablet Press
Manufacturer	LFA Machines
Version Number	1
Serial Number	
Equipment ID Number or Asset Number	
Previous Qualification/Validation Number(s) (if applicable)	N/A
Is system new, modified, moved, periodic review, or revalidation?	
If revalidation, attach necessary change control document(s) and record attachment number. Provide reason for revalidation.	

Comments:

Reviewed By:

Qualification Protocol



System Requirements

This IQ/OQ Protocol applies to the following system requirements:

System Requirement	Target
Output Speed Target	1,500 tablets per hour
Availability	90% (10% of potential availability taken up by cleaning, maintenance, etc.)
Quality Rate	+/-5% accuracy on tablet weight and hardness
Overall Equipment Effectiveness (OEE)	90-95%
Crew Target	1 person

Reviewed By:

Version 2.4 provided by Callie Scott



Responsibilities

The table below displays information regarding the individuals involved in developing this qualification protocol.

Department/Individual	Responsibilities
Validation Author	 Develops the process validation plan, protocol, and report. Confirms accuracy and completeness of the validation and qualification deliverables.
Validation Project Leader	 Defines validation and qualification deliverables (i.e., process validation plan, protocol, and report, project monitoring, protocol execution). Acquires inputs from any needed technical experts to determine the activities appropriate to the validation. Identifies the resources required to conduct the validation.
Technical Representative	 Provides knowledge with regard to the equipment/process/ product undergoing validation and qualification. Provides assistance to the Validation Project Leader with respect to the technical aspects of the equipment/process/ product. Provides help with study designs, acceptance criteria, and statistical analysis, as necessary.
Quality Assurance/Quality Management	 Reviews and approves validation and qualification documentation. Ensures that each document is complete, accurate, and compliant with applicable validation requirements. Reviews and approves deficiencies that occur during validation.

Reviewed By:

Qualification Protocol



General Requirements

Completion of Installation Qualification (IQ) and Operational Qualification (OQ) shall be governed by the following general guidelines:

- Prior to starting any test case, the individual(s) involved in the test execution shall be trained on both the protocol and applicable procedure(s) required to execute the test cases.
- Except for the protocol approvers, each person who performs or reviews any section of tests within this document must complete the Signature Identification sheet.
- All tests that require the person executing the protocol to make a comparison, calculation or a judgment of satisfactory completion, will include a "Pass" or "Fail" column. This section will require the person executing the protocol to enter the disposition of each test or test step as appropriate.
- Any discrepancy encountered during execution will be documented as a deviation and will
 require analysis to determine the root cause, assessment of deviation risk, and corrective
 action recommendation, including repeat testing as appropriate. The deviation must be
 reviewed and approved prior to completing the associated test case. Each deviation shall
 be sequentially numbered and listed in a supported report log. The corresponding test case
 should reference the related deviation number.
- All test instruments used in the execution of this protocol must have a current calibration certification, traceable to NIST or applicable international standards. When the certificates for these instruments are held in the quality system (i.e., site calibration program), a verification of certification is sufficient. For all other instruments, current calibration must be demonstrated through calibration certificates.
- Any comments regarding the test case(s) will be recorded on the data sheets under the "Comments" section.
- The "Reviewed By" signature line will be signed by an independent reviewer who has read the respective test case and agrees with execution and conclusions.
- All supporting documentation and attachments must be identified or labeled with the minimum of the identification number, pagination (page of page), protocol number, and applicable test case(s).

General Acceptance Criteria

- The test case is successful and passes when all test steps meet the acceptance criteria.
- Successful completion of the protocol is achieved when all test cases have been successfully completed and all deviations resolved.

Comments:

Reviewed By:



Codes and Abbreviations

Code	Meaning
amps	Amperes
CE	Certification mark that indicates conformity with health, safety, and environmental protection standards sold within the European Economic Area
°C	Degree centigrade
Dev No.	Deviancy number
IQ	Installation Qualification
kg	Kilogram
kN	Kilonewton
MABS	Methyl Methacrylate/ABS
mm	Millimeter
NIST	National Institute of Standards and Technology
OQ	Operational Qualification
PPE	Personal protective equipment
RH	Relative humidity
DTP	Desktop tablet press

Comments:

Reviewed By:

Qualification Protocol



Equipment and Process Description

DTP 25[®] Process

The basic mechanism of the DTP 25[®] involves filling the Tooling (Die, Upper Punch, and Lower Punch) with powder, compressing the powder, and ejecting the tablet.

Filling the Tooling with Powder

The dry materials are poured into the Hopper, which funnels the powder into the Boot. As the Hand Wheel is manually operated, the Top Cam withdraws the Upper Punch from the Die and moves up the Lower Punch to the Die.

When the machine is operated by the motor, the Gearbox initiates the movement of the Top Cam, which withdraws the Upper Punch from the Die and pushes up the Lower Punch.

Compressing the Powder

After the powder is filled in the Tooling, the Top Cam drives the Upper Punch into the Die, and the Lower Punch is then raised by the Top Cam. Both punches then move together to compress the powder under high pressure.

Ejecting the Tablet

After both punches compress the powder into a tablet, the Top Cam withdraws the Upper Punch while the Lower Punch is pushed upward to expel the tablet. The tablet is then pushed out of the way by the Boot to prepare for the next tablet compression.

Comments:

Reviewed By:



Test Equipment

Equipment	Serial Number	Calibration Certificate Number	Calibration Date	Initial and Date
Compact force gauge				
Calipers				
Graduated steel ruler				
Indoor thermometer				
Hygrometer				
Multimeter				

Comments:

Reviewed By:

Document Qualification



DTP 25[®] - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

TEST No. DTD01		PACKING LIST		
Purpose o	of Te	est		
To confirm	the	presence	of the packing list with the appro	priate information.
Method				
1	Lo	cate packin	g list with the shipping container.	
2	Confirm the package list includes description of products, quantity, net weight, and gross weight.			
Results				
Test			Acceptance Criteria	Pass/Fail
1		Description	n of products is present.	
2		Quantity of	products is present.	
3		Net weight of shipment is present.		
4	Gross weight of shipment is present.			
Result		Dev No. Completed by (Initial/Date)		Verified by (Initial/Date)

Reviewed By:

Document Qualification



DTP 25[®] - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

TEST No. DTD02		QUALIFICATION CERTIFICATE			
Purpose of	of To	est			
To confirm	the	e presence (of CE qualification certificate.		
Method					
1	Ins	pect the CE	certification.		
2	Co	nfirm signat	ure of authorized LFA personnel.		
Results					
Test			Acceptance Criteria	Pass/Fail	
1	CE qualification certificate is complete.				
2	2 Signature of authorized LFA personnel is present.				
Result		Dev No. Completed by (Initial/Date)		Verified by (Initial/Date)	

Comments:

Reviewed By:

Document Qualification



DTP 25[®] - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

TEST No. DTD03		FACTORY ACCEPTANCE TEST REPORT AND QUALITY CONTROL CHECKLIST		
Purpose o	of Te	est		
To confirm	the	e presence o	of factory acceptance test (FAT)	report.
Method				
1	Ins	pect the FA	T report.	
2	Со	nfirm quality	control checklist from LFA Taiw	an location is included.
Results				
Test			Acceptance Criteria	Pass/Fail
1		FAT report is complete.		
2	2 Quality control checklist from LFA Taiwan location is complete.			
Result		Dev No. Completed by (Initial/Date)		Verified by (Initial/Date)

Comments:

Reviewed By:

Document Qualification



DTP 25[®] - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

TEST No. DTD04		MATERIAL CERTIFICATE			
Purpose o	of Te	est			
To confirm	the	presence o	of materials certificate.		
Method					
1	Poi	nt of contac	ct materials are certified by third	party.	
2	Co	nfirm materi	als are accurate to LFA standard	I.	
Results					
Test			Acceptance Criteria	Pass/Fail	
1		Hopper material is confirmed to be 304 SS.			
2		Boot mater SS+PTFE.			
3		Die seat table material is confirmed to be 304 SS.			
4		Tooling is confirmed to be material that user specified.			
5		Ejection tray material is confirmed to be 304 SS.			
Result		Dev No. Completed by (Initial/Date)		Verified by (Initial/Date)	
Disclaimer					

Disclaimer

Version 2.4 provided by Callie Scott

This materials certificate does not come with the machine. The point of contact materials on the machine must be tested and certified by a third party.

Comments:

Reviewed By:

Document Qualification



DTP 25[®] - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

TEST No. DTD05		PRODUCT MANUAL		
Purpose o	of To	est		
To confirm	the	e presence o	of product manual.	
Method				
1	1 Find the DTP 25 [®] product manual at <u>https://www.lfatabletpresses.com/</u> product-data in Product Manuals section.			
2	Co	nfirm produ	ct manual link is accessible.	
Results				
Test	t Acceptance Criteria Pass/Fail			
1	Product manual PDF is accessible and can be downloaded.			
Result		Dev No. Completed by (Initial/Date)		Verified by (Initial/Date)

Comments:

Reviewed By:

Document Qualification



DTP 25[®] - Serial Number

The objective of Document Qualification is to confirm the presence and validity of the appropriate documents.

TEST No. DTD06		ELECTRICAL WIRING DIAGRAM			
Purpose o	of To	est			
To confirm	the	presence	of electrical wiring diagram.		
Method					
1			priate product manual at <u>https://</u> n Product Manuals section.	www.lfatabletpresses.com/	
2	Ins	pect the ele	ectrical wiring diagram in the prod	duct manual's appendix.	
Results					
Test			Acceptance Criteria	Pass/Fail	
1		Electrical wiring diagram is accessible within the manual.			
Result		Dev No. Completed by (Initial/Date)		Verified by (Initial/Date)	

Comments:

Reviewed By:



Installation Position and Space Qualification

DTP 25[®] - Serial Number

The objective of Installation Position and Space Qualification is to confirm the space and environmental conditions required for installation and operation.

TEST No. DTIS01		WORKSPACE SURFACE			
Purpose o	of Test	:			
To confirm by machin		-	surface accounts for the maching	ne's weight and force exerted	
Method					
1	Ensui Ibs).	re worksp	pace surface supports machine's	weight of 332 kg (around 732	
2	Ensu	re the wo	rkspace surface supports an add	ditional 46 kg (around 101 lbs).	
Results					
Test			Acceptance Criteria	Pass/Fail	
1		Workspace surface is sturdy enough to support 378 kg (around 833 lbs).			
Result	0	Dev No. Completed by (Initial/Date)		Verified by (Initial/Date)	

Disclaimer

Consult either a civil engineer or building manager to complete and verify the workspace surface qualification test.

Reviewed By:



Installation Position and Space Qualification

DTP 25[®] - Serial Number

The objective of Installation Position and Space Qualification is to confirm the space and environmental conditions required for installation and operation.

TEST No. DTIS02		WORKSPACE TEMPERATURE		
Purpose o	of Te	est		
To confirm	the	workspace	's temperature levels are accept	able for machine operation.
Method				
1	Me	asure the w	orkspace's temperature with an	indoor thermometer.
Results				
Test			Acceptance Criteria	Pass/Fail
1		Workspace temperature measures within 18-24 °C (64-75°F).		
Result	Result Dev No. Completed by (Initial/Date)		Verified by (Initial/Date)	

Comments:

Reviewed By:

Version 2.4 provided by Callie Scott



Installation Position and Space Qualification

DTP 25[®] - Serial Number

The objective of Installation Position and Space Qualification is to confirm the space and environmental conditions required for installation and operation.

TEST No. DTIS03		HUMIDITY			
Purpose o	of To	est			
To confirm	the	e workspace	's relative humidity levels are ac	ceptable for machine operation.	
Method					
1	Me	asure the w	orkspace's humidity with a hygro	ometer.	
Results					
Test			Acceptance Criteria	Pass/Fail	
1		Workspace relative humidity measures within 45-65% RH.			
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)	

Comments:

Reviewed By:

Safety Measures Qualification



DTP 25[®] - Serial Number

The objective of Safety Measures Qualification is to confirm that machine installation meets requirements of safe production.

TEST No. DTSM01		LIFTING EQUIPMENT			
Purpose o	of To	est			
To confirm	tha	at the prope	r lifting equipment is available for	r mounting the machine.	
Method					
1	En	sure hoist a	nd lifting strap are available.		
2		sure lifting s tilting of the	strap supports the machine and o machine.	does not induce any swinging	
Results					
Test			Acceptance Criteria	Pass/Fail	
1		Engine hoist and lifting strap are in position.			
2		Lifting strap is secure and supports the machine's weight in a balanced way.			
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)	

Comments:

Reviewed By:



Safety Measures Qualification

DTP 25[®] - Serial Number

The objective of Safety Measures Qualification is to confirm that machine installation meets requirements of safe production.

TEST No. DTSM02		MOUNTING SECURITY		
Purpose o	of Te	est		
To confirm	the	machine is	s set firmly against the workspace	e surface.
Method				
1	En	sure that the	e four anti-vibration feet have bee	en installed.
2	En	sure that the	e machine secure and does not r	nove.
Results				
Test			Acceptance Criteria	Pass/Fail
1			nti-vibration feet are located at corners of the machine.	
2	The machine does not budge before operation.			
3	The machine does not budge during operation.			
Result De		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)

Reviewed By:





DTP 25[®] - Serial Number

The objective of Safety Measures Qualification is to confirm that machine installation meets requirements of safe production.

TEST No. DTSM03		PERSONAL PROTECTIVE EQUIPMENT			
Purpose o	of Te	est			
		er has acce machine o	ss to the following items of perso peration.	onal protective equipment (PPE)	
Method					
1	En	sure protec	tive equipment is on hand before	using the machine.	
Results					
Test		Acceptance Criteria Pass/Fail			
1		Steel toe boots are in possession.			
2		Heavy duty	/ grip gloves are in possession.		
3		Back supp	ort belt is in possession.		
4		Safety goggles are in possession.			
5		Disposable latex/rubber gloves are in possession.			
6		Hairnet and/or beard net are in possession (if applicable).			
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)	

Comments:

Reviewed By:



Safety Measures Qualification

DTP 25[®] - Serial Number

The objective of Safety Measures Qualification is to confirm that machine installation meets requirements of safe production.

TEST No. DTSM04	MAX TIGHTENING TORQUE ON BOLTS			
Purpose of	Test			
To confirm b	olts on the m	achine are secure.		
Method				
	Jse a torque v olts are appr	vrench to ensure the max tighten opriate.	ing torque of major machine	
Results				
Test		Acceptance Criteria Pass/Fail		
1	Upper Pun	ch's M4 bolt is 16 ft/lbs.		
2	Lower Pun	ch's M4 bolt is 16 ft/lbs.		
3	Lower Drift 16 ft/lbs.	Pin Assembly's locking bolt is		
4	Upper Drift Pin Assembly's locking bolt is 16 ft/lbs.			
5	Boot Timing Bar's M4 bolt is 16 ft/lbs.			
Result	Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)	

Reviewed By:





DTP 25[®] - Serial Number

The objective of Safety Measures Qualification is to confirm that machine installation meets requirements of safe production.

TEST No. DTSM05		CORRECT LOCAL VOLTAGE		
Purpose o	of Te	est		
To confirm	tha	at the works	pace has the correct local voltag	e for the machine.
Method				
1	En	sure the wo	rkspace has the correct voltage.	
Results				
Test			Acceptance Criteria	Pass/Fail
1		Workspace electrics support 240 V/220 V.		
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)

Disclaimer

Consult a licensed electrician to complete and verify the correct local voltage qualification test.

Comments:

Reviewed By:



Equipment Appearance Qualification

DTP 25[®] - Serial Number

The objective of Equipment Appearance Qualification is to confirm no damage to the machine's appearance during installation.

TEST No. DTEA01		NAMEPLATE		
Purpose o	of Te	est		
To confirm clear.	tha	t the name	plate is securely fixed onto the m	achine and its information is
Method				
1	Ens	sure that the	e nameplate is securely fitted to t	the machine.
2		sure that the	e nameplate contains details that e.	are pertinent to the operation
Results				
Test			Acceptance Criteria	Pass/Fail
1		Nameplate	is present.	
2		Nameplate	displays machine name.	
3		Nameplate	displays version number.	
4		Nameplate displays serial number.		
5		Nameplate displays voltage and power requirements.		
6		Nameplate displays motor type.		
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)

Reviewed By:



Equipment Appearance Qualification

DTP 25[®] - Serial Number

The objective of Equipment Appearance Qualification is to confirm no damage to the machine's appearance during installation.

TEST No. DTEA02		MACHINE BODY AND WIRING			
Purpose o	of To	est			
To confirm	tha	at the machi	ne has no obvious damage to bo	dy and/or wiring.	
Method					
1		pect the ma any other d	achine body for obvious indentati amages.	ons, spots, scratches, cracks,	
2	Ins	pect the wir	ring, cables, and electrical box fo	or damage.	
Results					
Test			Acceptance Criteria	Pass/Fail	
1		Machine body has no obvious damage.			
2		Machine's wiring, cables, and electrical box have no damage.			
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)	

Reviewed By:



Production and Output Qualification

DTP 25[®] - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

TEST No. DTOQ01		ELECTRICAL OUTPUT LEVELS		
Purpose o	of Test			
To confirm	that the mach	ine's kilowatt, voltage, and amper	e levels are correct.	
Method				
1	Use a multime	eter to measure the machine for e	ach unit.	
Results				
Test		Acceptance Criteria	Pass/Fail	
1	Maximum	kilowatts is 2.2.		
2	Maximum	Maximum volts is 240.		
3	Maximum	Maximum hertz is 60.		
4	Maximum	Maximum amps is 10.		
Result	Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)	

Disclaimer

Consult a licensed electrician to complete and verify the electrical output levels qualification test.

Reviewed By:



Production and Output Qualification

DTP 25[®] - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

TEST No. DTOQ02		MAXIMUM PRESSURE			
Purpose o	of Te	est			
To confirm	To confirm that the machine's maximum pressure level is accurate.				
Method					
1		Remove the Tooling from the press in accordance with product manual instructions (found at https://www.lfatabletpresses.com/product-data).			
2		Use a compact force gauge to record the maximum pressure exerted by the Upper Drift Pin Assembly against the Base Plate.			
Results					
Test		Acceptance Criteria		Pass/Fail	
1	Maximum pressure produced is 100 kN (0.3 kN tolerance).		-		
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)	

Reviewed By:



Production and Output Qualification

DTP 25[®] - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

TEST No. DTOQ03		MAXIMUM TABLET DI	AMETER
Purpose o	of Test		
To confirm	that the mac	hine's maximum tablet diameter is	25 mm.
Method			
1	Install 25 mm Tooling in press in accordance with product manual instructions (found at <u>https://www.lfatabletpresses.com/product-data</u>).		
2	Produce a test tablet using Firmapress as a control mix (purchase at <u>https://</u> <u>www.lfatabletpresses.com/ready-mix-firmapress</u>).		
3	Measure the test tablet with a set of calipers.		
Results			
Test		Acceptance Criteria	Pass/Fail
1	Maximum tablet diameter produced is 25 mm (+/-5%).		
Result	Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)

Reviewed By:



Production and Output Qualification

DTP 25[®] - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

TEST No. DTOQ04		MAXIMUM TABLET THICKNESS		
Purpose o	of Test			
To confirm	that the mad	hine's maximum tablet thickness &	3 mm.	
Method	Method			
1	Adjust Tooling to increase tablet thickness in accordance with product manual instructions (found at <u>https://www.lfatabletpresses.com/product-data</u>).			
2		Produce a test tablet using Firmapress as a control mix (purchase at <u>https://</u> www.lfatabletpresses.com/ready-mix-firmapress).		
3	Measure the	Measure the test tablet with a set of calipers.		
Results				
Test		Acceptance Criteria	Pass/Fail	
1	Maximum tablet thickness produced is mm (+/-5%).			
Result	Dev No	Completed by (Initial/Date)	Verified by (Initial/Date)	

Reviewed By:



Production and Output Qualification

DTP 25[®] - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

TEST No. DTOQ05	MAXIMUM FILLING DEPTH			
Purpose o	of Te	est		
To confirm	tha	at the machi	ne's maximum fill depth level is 2	20 mm.
Method				
1	Adjust Tooling to increase fill depth in accordance with product manual instructions (found at https://www.lfatabletpresses.com/product-data).			
2	Turn the Handle until the Lower Punch is fully lowered.			
3	Insert a pipe cleaner (or anything similar that is non-abrasive) into the Die bore.			
4	Mark the point at which the pipe cleaner meets the Die bore's edge.			
5	Measure the fill depth with a graduated steel ruler.			
Results				
Test		Acceptance Criteria		Pass/Fail
1	Maximum fill depth is 20 mm (+/-5%).			
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)

Reviewed By:



Production and Output Qualification

DTP 25[®] - Serial Number

The objective of Production and Output Qualification is to confirm the maximum production and output values of the machine.

TEST No. DTOQ06		MAXIMUM HOURLY TABLET PRODUCTION		
Purpose o	Purpose of Test			
To confirm that the machine's maximum hourly tablet production level is approximately no less than approximately 1,500.				
Method				
1		Automatically operate the machine for one minute using Firmapress as a test mix (purchase at https://www.lfatabletpresses.com/ready-mix-firmapress).		
2	Re	Record the tablet amount produced in one minute.		
3	Ca	Calculate the hourly output by multiplying the tablet amount by 60.		
Results				
Test			Acceptance Criteria	Pass/Fail
1	Maximum hourly tablet production is approximately 1,500 pieces (+/-5%).			
Result		Dev No.	Completed by (Initial/Date)	Verified by (Initial/Date)

Comments:

Reviewed By:

Protocol Deviation Log



DTP 25[®] - Serial Number

Record each of the deviations raised during the completion of the protocol and the date the deviation is resolved.

Deviation No.	Deviation Description	Date Resolved	Initial and Date

Comments:

Reviewed By:



www.lfamachines.com

United Kingdom

Unit 4B Murdock Road Bicester Oxfordshire United Kingdom OX26 4PP

United States

6601 Will Rogers Blvd Fort Worth Texas United States 76140

Germany

Business Parc Am Trippelsberg 92 Düsseldorf Germany 40589

Taiwan

7F-5, No. 2, Sec. 2 Taiwan Blvd West District Taichung City 403